EXTENSION OF TIME PROPOSAL

1	Name of work	Improvements to Roads & Drains at Sadaipalya & Surrounding Areas in Ward no: 06, Byatarayanapura.
2	Amount of Work Portion	4998451 =00
3	Estimated Cost	50.00 Lakhs
4	Name of contractor	M/S KRIDL
5	Agreement No.	145
6	No. and date under which work order issued	145/ 09-11-2016
7	Time limit originally fixed for completion	90 Days
8	Date of application by the contractor for granting extension of time	07-02-2017
9	Date of receipt of application in the sub division office	07-02-2017
10	Extension granted if any	—
	i)	—
	ii)	—
11	Work carried out by the contractor during the original period stipulated in the contract.	95%
12	Work carried out during 1st extension	—
13	Work carried out during 2nd extension	—
14	Time now applied for	23 Days
15	Date of recommending time limit applied for	08-02-2017
16	Whether the orginal application of the contractor is enclosed.	Yes
17	Balance of work remaining to be done	5%
18	Probable time required for completion of remaining work	1 Month
19	Cost of work charged establishment charged on the work after the expairy of original period.	—
20	Whether notice as per clause of contract has been issued.	—
21	Remarks of the AEE and the daily rate of penalty proposed	Penalty to be levied @ Rs 200/-
22	Remarks of the EE with the daily rate of penalty proposed	

ಸಹಾಯಕ ಅಭಿಯಂತರರು
Assistant Engineer
ಬಿ.ಬಿ.ಎಂ.ಪಿ. ಬ್ಯಾಟರಾಯನಪುರ ಉಪ ವಿಭಾಗ

Executive Engineer,
Byatarayanapura Division

Executive Engineer
Byatarayanapura Division
BBMP, Bangalore-92

28/2

ಸಹಾಯಕ ಕಾರ್ಯನಿರ್ವಾಹಕ ಅಭಿಯಂತರರು
Assistant Executive Engineer
ಬ್ಯಾಟರಾಯನಪುರ ಉಪ ವಿಭಾಗ
ಬಿ.ಬಿ.ಎಂ.ಪಿ., ಬೆಂಗಳೂರು-92